

PERSON/UNIT NOTIFIED

ADVANCE COPY ☐ ISSUED ☐ SLOTTED

SECRET
(When Filled In)

REPRODUCTION OF THIS COPY PROHIBITED

INDEX: ☐ YES ☐ NO

CLASSIFY TO CS FILE NO. FEB 24 4 38 AM '70

X-REF TO CS FILE NO. ACTION COPY

☐ FILE RID ☐ RETURN TO BRANCH

5	
6	
7	
8	

25X1A LOGS 4 FILE, VR COMM 07 DDS 2, SECUR 4, PPB

ACTION UNIT 624

25X1A S E C R E T 240708Z FEB 70 CITE 2247

24 FEB INO 30398

25X1A

25X1A POWER HOUSE AND AIR CONDITIONING
PROGRESS REPORT NO. 17.

1. PROJECT REPORTEDLY 92.6 PERCENT COMPLETE.
2. DUCTWORK INSTALLATIONS ESSENTIALLY COMPLETED IN OPERATING AREA AND REMAINDER OF REAR OF BUILDING.
3. OLD A/C SYSTEM IN FRONT OF BUILDING NOW REMOVED AND BEING REPLACED BY AHU NO. 1. THIS INSTALLATION NOW ABOUT 75 PERCENT COMPLETE. JUMPER DUCT CONNECTS ZONES ONE AND TWO OF EXISTING DUCTWORK, THEREBY ALLOWING OFFICE AREAS TO BE COOLED BY REAR A/C SYSTEM DURING CHANGEOVER.
4. OPENING MADE IN HALL WALL FOR LINK CONNECTING AHU-1 SA DUCTWORK TO SCREEN ROOM. SALED 10 15
5. BENEFICIAL OCCUPANCY ACCEPTANCE OF INCINERATOR ADDITION MADE ON 18 FEBRUARY. GP-1.

S E C R E T

ILLEGIB

REC'D

C

DC

EX M-2-24

SS

C/2

SECRET